

Resources required

	Forward tipping dumper (that meets current legislation) with:
Machine	- a seatbelt and ROPS (FOPS if fitted)
	 hydraulic operated transmission (i.e., shuttle, hydrostatic or powershift)
	Ground to be Risk Assessed, clear of hazards and underground services, segregated from other activities which must include:
Area	 rough undulating terrain Haul roads, routes between loading and discharge points and access ramps should be of sufficient size and strength, well maintained and clear of voids, potholes, structures etc.
	 slope or slopes (The slope must have an incline of 18% (1:5.5) with sufficient manoeuvring area at the top, or a straight ramp with an up and down route with a flat area at the summit)
	- a stockpile of material for loading
	- a straight run for reversing (minimum 30 metres)
	 trench or edge for unloading purposes (1 x metre deep and a minimum of 2 x the machines width)
Other equipment	 Machine to load the material (If using a loading shovel/ 180° Excavator front loader, the bucket width should not exceed that of the dumper skip)
equipment	Edge protection
	Items to create restrictions for travelling and manoeuvring
Loads	Suitable and sufficient material for loading and discharging – this can be done as part of live site work
Notes	The machine selected for the test must be of at least 6 tonnes capacity, meet the specification for the required endorsement, be in serviceable condition and conform with current legislation
	The operator's manual and all other related supporting documents such as risk assessments etc. must be with the dumper
	 Edge protection must be of substantial build to restrain a machine from inadvertently entering the trench (Stop blocks should be in excess of half the height of the wheel of the axle height and positioned at least the same distance away from the lip of the edge as its depth)
	Type-specific additional requirement – rotating seat types – rotating seat system functional and set for intended direction of travel
	Identify and select correct PPE and weather-related equipment to be worn during practical activities



Activity instructions

Sequence	Activity 1 must be undertaken at the start of the test			
	Activity 2 may be spread over the period of the test			
	Activity 8 must be undertaken at the end of the test			
	Certain activities (The test) must be completed within a given time. The specifications' section gives further information			
Preparing for work	Complete all manufacturers' pre-start and running checks and prepare the dumper for travel as detailed in the operator's manual which must be referred to by the candidate during the activity			
	 Additional information to be identified by the candidate referring to the operator's manual. Tester to decide what information will be identified 			
	Note: Rotating seat types – rotating seat system functional and set for intended direction of travel. Must be locked in the Forward Tip position during the test.			
	2. In a loaded and unloaded state:			
	- travel up and down the slope			
	- stop and start on the slope in the up direction			
Travelling and	- stop and start on the slope in the down direction			
manoeuvring (refer to specifications)	 pass through a chicane executing full right- and left-hand turns in a forward and reverse direction (un-laden and laden) 			
	- travel over rough terrain			
	 Connect the trailer to the dumper and reverse in a straight line for a minimum of 30 metres and pass through a restriction at the end of the run 			
Setting up for	3. Position the dumper for loading			
work	4. Establish communication with the loading machine operator			
Working	5. Receive a load			
tasks (refer to specifications)	6. Discharge the load into the edge or excavation			
	7. Form a stockpile			
Completing work	8. Clean out the skip fully			
Shut down	9. Park the dumper and carry out shut-down and securing procedures			
	If the machine is hot, checks unable to be carried out (i.e. coolant) may be assessed by the Tester using verbal questions			



Activity measurements

Travelling and reversing restriction	• 500 mm
Discharging	Minimum of 3 loads (activity 6)
Forming a stockpile	Minimum of 3 loads (activity 8)
Test timings	The test must be completed within 1 hour



Basic details

Test ref:	Candidate name:
Tester name:	Candidate ref:
Tester ref:	Date of test:
Endorsement: A B B	Start time of test:
Make and model:	Duration:

Mandator	Correctly carried out during the test?	Y/N		
Preparing	Preparing 1 All pre-start and running checks as per the manufacturers' operating handbook (or responses to relevant questions)			
	2 Identify and select correct PPE and weather-related equipment to be worn			
	3 Dumper set for travel			
	4 Seat belt worn			
	5 Restrictions cleared			
Travelling	6 Encountered hazards cleared			
3	7 Full control maintained when ascending and descending slopes			
	8 No opposite movement of intended direction when restarting on slopes			
	9 Travel direction on slopes			
	10 Straight line kept for loaded reversing activity			
Setting up	Allocated area checked and clear of hazards prior to being loaded or controlled as per risk assessment			
	12 Establish communication with loading machine operator			
	13 Dumper is parked on firm level ground, parking brake applied, and isolated			
	14 Safe place selected by operator during loading			
	15 Appropriate speed used when approaching discharge point			
	16 Edge protection applied or checked and used prior to discharging load			
Working	17 Trailer connected and dumper prepared for towing duties			
	18 Parking brake applied and neutral selected before discharging loads			
	19 Vehicle marginally reversed after discharging to clear body (if needed)			
	20 Skip fully lowered before leaving discharging point			
	21 Stockpile formed using minimum loads			
Completing	22 Skip cleaned of material			
Shutdown	23 All shut down and securing procedures			
Othor	24 Legislation, manufacturers and health and safety requirements complied with			
Other	25 Activities (test) completed within the given time			

All of these items must be awarded

Achieved / Not achieved

Faults	Candidate incorrectly carried out the following:	Fault	Mark	Penalty
Travelling	1 Dumper mounting and dismounting		1	
	2 Identify information from the Operator's Manual		2	
	3 Full observation before moving and reversing		3	
	4 Full observation whilst travelling		2	
	5 Engaging transmission drive smoothly from rest		1	
	6 Matching travel speed to the ground type and conditions		2	
	7 Straight line kept during trailer reversing activity		2	
	8 Matching gear ratios to ground speed		1	
Working	9 Dumper positioning for loading		2	
	10 Dumper positioning square to the edge prior to discharging		2	
	11 Skip fully empty after discharging		2	
	12 Smooth use of steering and braking controls		1	



Not exceeded five penalties

Total penalties

Achieved / Not achieved